



Progress Meeting Agenda #2

May 1, 2024 – 11:00 AM

Swisher City Hall

66 2nd St. SW

Sanitary Sewer and Utility Improvements
City of Swisher, IA

1. Progress

a. This Period:

- 1) Installed sanitary sewer structures SS303, SS304 and SS305.
- 2) Installed approximately 830 feet of 18 inch PVC sewer main.
- 3) Installed sewer service to the Serbousek residence.
- 4)
- 5)

b. Next Week:

- 1) Continue running new 18" sanitary and setting manhole structures.
- 2)
- 3)

c. Looking Ahead:

- 1) 2 week look ahead work
 - a)

2. Schedule Updates:

- a. Schmitt will be continuing with the sanitary sewer installation and will be at the end of Howard St. sometime the end of May, weather permitting.
- b.

3. Public Comment

- a. John Serbousek requested additional rock and grading on his drive going to the temporary easement.
- b.

4. Old Business

- a. Kevin will contact the homeowner at 110 Orchard St. to request permission to remove and replace a portion of their security fence to avoid possible damage during construction. The fence is 5 feet off the easement, but the large excavator and trench boxes required for the structure installation create a hazard to the fence.
- b. Schmitt will need an address and location to relocate the retaining wall blocks at the intersection of 2nd and Howard.
- c.

5. New Business

- a.
- b.

6. Utilities

- a. Continue to keep locates fresh
- b. Met with South Slope on April 17th to pick a route for the relocation of their fiber cable on 3rd St.
- c.

7. Requests for Information

- a) None pending.

8. Instruction to Contractor

- a) ITC 001, 2/7/2024 Storm Sewer Gasket Clarification
- b) ITC 002, Pending

9. Submittals

- a. Review of Shop Drawing Log.

10. Change Orders

- a. None pending.

11. Pay Estimates

- a. Pay application #1 is being generated for presentation at the May 13, 2024 City Council meeting.
- b.

12. General Discussion/Questions

- a.
- b.

Next Meeting: May 15, 2024 at 11:00 AM.