



Progress Meeting Agenda #4

May 29, 2024 – 11:00 AM

Swisher City Hall

66 2nd St. SW

Sanitary Sewer and Utility Improvements City of Swisher, IA

1. Progress

a. This Period:

- 1) Installed sanitary sewer structure SS302 including the drop connection.
- 2) Installed approximately 300 feet of 18 inch PVC sewer main.
- 3) Installed 48 feet of concrete encased 18 inch C900 sewer pipe.
- 4) Cored out unsuitable soil from Swisher Creek along Howard Ave and replaced with 2 ½" clean rock.
- 5)
- 6)

b. Next Week:

- 1) Continue running new 18" sanitary and setting manhole structures.
- 2) Continue installing 60 inch storm sewer system along Howard Ave.
- 3)

c. Looking Ahead:

- 1) 2 week look ahead work
 - a)

2. Schedule Updates:

- a. Schmitt will be continuing with the sanitary and storm sewer installation.
- b. 12 rain days since Schmitt mobilization on site.

3. Public Comment

- a. Lawn repair at Jefferson and Maple.
- b.

4. Old Business

- a. Safety concern with the existing open creek intake under 2nd St. bridge.

5. New Business

- a.
- b.

6. Utilities

- a. Continue to keep locates fresh
- b. Additional utility temporary relocation on 4th St.

7. Requests for Information

- a) None pending.

8. Instruction to Contractor

- a) ITC 001, 2/7/2024 Storm Sewer Gasket Clarification
- b) ITC 002, Pending

9. Submittals

- a. Review of Shop Drawing Log.

10. Change Orders

- a. Change Order #1 for unsuitable soil east of Howard.

11. Pay Estimates

- a. Pay application #2 will be generated June 3rd for review at the June 10th Council meeting.

12. General Discussion/Questions

- a.
- b.

Next Meeting: June 12, 2024 at 11:00 AM.