



Progress Meeting Agenda #8

July 3, 2024 – 11:00 AM

Swisher City Hall

66 2nd St. SW

Sanitary Sewer and Utility Improvements City of Swisher, IA

1. Progress

a. This Period:

- 1) Installed approximately 100 feet of 18 inch PVC sewer main in Howard Ave.
- 2) Placed rip rap below storm sewer apron 215.
- 3) Installed the 3rd St 8" PVC water main stub from Howard Ave to Swisher Creek.
- 4) Installed approximately 300 feet of 8" water main along Howard Ave.
- 5) Put down topsoil through the Greiner property ROW to the end of 4th St.
- 6) Set sanitary manhole SS203 at the 2nd and Howard intersection.
- 7) Opened 3rd St to traffic.
- 8)

b. Next Week:

- 1) Continue running new sanitary and tying existing sanitary into the manhole structure in Howard and 2nd Street.
- 2) Install new 54 inch RCP storm pipe under 2nd St.
- 3)

c. Looking Ahead:

- 1) 2 week look ahead work
 - a) Continue with sanitary ties, water main, and storm sewer work in Howard Ave.

2. Schedule Updates:

- a. Schmitt will be continuing with the sanitary and storm sewer installation.
- b. Swisher Funs Days will begin July 27th. 2nd Street will be open to traffic at that time.
- c.

3. Public Comment

- a. 121 3rd St. (Tedrow) dry sand point well.
- b. Mark Ironside property pins.
- c. 122 Howard Ave (Kelly Henrich) driveway access.

4. Old Business

- a. Safety concern with the existing open creek intake under 2nd St. bridge. Melissa is working on an ITC to address the issue.
- b. Water main work at 3rd St bridge. ITC being developed.
- c. Larry Greiner requested that his property corner pins be re-established. Survey information was obtained from the County.
- d.

5. New Business

- a.

6. Utilities

- a. Continue to keep locates fresh

7. Requests for Information

- a) RFI-1 Water main testing pending. Still under DNR review
- b) RFI-2 Water main testing will be completed prior to service installation.

8. Instruction to Contractor

- a) ITC 001, 2/7/2024 Storm Sewer Gasket Clarification
- b) ITC 002, 5/26/2024 Additional water main valve when crossing Swisher Creek.
- c) ITC 003, 6/25/2024 Water main scope reduction at Swisher Creek.
- d) ITC 003, 6/25/2024 CMP replacement under 2nd street Swisher Creek crossing.

9. Submittals

- a. Review of Shop Drawing Log.

10. Change Orders

- a. Change Order 2 to make quantity adjustments for ITC 3.

11. Pay Estimates

- a. Pay application #3 was delivered to Shelley at meeting for Council meeting approval on July 8th.

12. General Discussion/Questions

- a.
- b.

Next Meeting: July 10, 2024 at 11:00 AM.