



Progress Meeting Agenda #10

July 17, 2024 – 11:00 AM

Swisher City Hall
66 2nd St. SW

Sanitary Sewer and Utility Improvements City of Swisher, IA

1. Progress

a. This Period:

- 1) Installed approximately 100 feet of 12 inch PVC sewer main in Howard Ave.
- 2) Installed 6 new storm intakes and pipe under 2nd Street and Howard Ave.
- 3) Installed the water main valving and piping at the 2nd Street and Howard Ave intersection.
- 4) Chip Sealed 4th Street.
- 5) Hydro-seeded the areas from 3rd St to the end of South Jefferson Ave.
- 6) Grading for pavement 2nd St. to 3rd St.
- 7) Crew 2 mobilized off site.
- 8)

b. Next Week:

- 1) Continue running new sanitary and tying existing sanitary.
- 2) Continue installing water main along Howard Ave.
- 3) Paving of 2nd St. through and including 3rd St.
- 4) Setup vibration monitoring equipment in the David Smith residence.
- 5)

c. Looking Ahead:

- 1) 2 week look ahead work
 - a) Continue with sanitary ties, water main, and storm sewer work in Howard Ave.
 - b)

2. Schedule Updates:

- a. Schmitt will be continuing with the sanitary and storm sewer installation.
- b. Swisher Funs Days will begin July 27th. 2nd Street will be open to traffic at that time.
- c.

3. Public Comment

- a. An abandoned, private 3/4", water line was discovered running across Howard Ave from 104 Howard to 105 Howard. It was capped at the property line.

4. Old Business

- a. Larry Greiner requested that his property corner pins be re-established. Survey information was obtained from the County.
- b. Mark Ironside property pins.

5. New Business

- a.

6. Utilities

- a. Continue to keep locates fresh

7. Requests for Information

- a) RFI-1 Water main testing. Air test only until put into service.
- b) RFI-2 Water main testing will be completed prior to service installation.

8. Instruction to Contractor

- a) ITC 001, 2/7/2024 Storm Sewer Gasket Clarification
- b) ITC 002, 5/26/2024 Additional water main valve when crossing Swisher Creek.
- c) ITC 003, 6/25/2024 Water main scope reduction at Swisher Creek.
- d) ITC 003, 6/25/2024 CMP replacement under 2nd street Swisher Creek crossing.

9. Submittals

- a. Review of Shop Drawing Log.

10. Change Orders

- a. SRF approval pending.

11. Pay Estimates

- a. Pay application #4 will be calculated on 8/1/24

12. General Discussion/Questions

- a.
- b.

Next Meeting: July 24, 2024 at 11:00 AM.