



Progress Meeting Agenda #11

July 24, 2024 – 11:00 AM

Swisher City Hall

66 2nd St. SW

Sanitary Sewer and Utility Improvements City of Swisher, IA

1. Progress

a. This Period:

- 1) Installed approximately 300 feet of 12 inch PVC sewer main in Howard Ave.
- 2) Set storm intake 204 and P-204.
- 3) Installed the water main services and curb stops to residence on Howard Ave between 3rd and 2nd streets.
- 4) Setup vibration monitoring equipment in the David Smith residence.
- 5) Air tested the water main between 2nd and 3rd streets.
- 6) Started setting up to pave 3rd Street.
- 7)

b. Next Week:

- 1) Continue running new sanitary and tying existing sanitary.
- 2) Continue installing water main along Howard Ave.
- 3) Continue the paving of Howard Ave.
- 4) Directional boring of sanitary tie under Division St.

c. Looking Ahead:

- 1) 2 week look ahead work
 - a) Continue with sanitary ties, water main, and storm sewer work in Howard Ave.
 - b) Continue paving.

2. Schedule Updates:

- a. Schmitt will be continuing with the sanitary and storm sewer installation.
- b. Swisher Funs Days will begin July 27th. 2nd Street will be open to traffic at that time.
- c.

3. Public Comment

- a. An abandoned, private 3/4", water line was discovered running across Howard Ave from 104 Howard to 105 Howard. It was capped at the property line. Residents may request it to be reconnected.
- b.

4. Old Business

- a. Larry Greiner requested that his property corner pins be re-established. Survey information was obtained from the County.
- b. Mark Ironside property pins to be re-established.

5. New Business

- a.

6. Utilities

- a. Continue to keep locates fresh.
- b. Street lights at 4th and Jefferson Ave.

7. Requests for Information

- a) RFI-1 Water main testing. Air test only until put into service.
- b) RFI-2 Water main testing will be completed prior to service installation.
- c) RFI-3 Proposed Water Main route directly across Division St. Original route to be maintained.
- d) RFI-4 Backfill material over the storm water piping. Granular backfill is to be used.

8. Instruction to Contractor

- a) ITC 001, 2/7/2024 Storm Sewer Gasket Clarification
- b) ITC 002, 5/26/2024 Additional water main valve when crossing Swisher Creek.
- c) ITC 003, 6/25/2024 Water main scope reduction at Swisher Creek.
- d) ITC 003, 6/25/2024 CMP replacement under 2nd street Swisher Creek crossing.

9. Submittals

- a. Review of Shop Drawing Log.

10. Change Orders

- a. None pending.

11. Pay Estimates

- a. Pay application #4 will be calculated on 8/1/24 to be reviewed and the 8/12/24 Council Meeting.

12. General Discussion/Questions

- a.
- b.

Next Meeting: July 31, 2024 at 11:00 AM.