



**Progress Meeting Agenda #19**  
September 18, 2024 – 11:00 AM  
Swisher City Hall  
66 2<sup>nd</sup> St. SW

Sanitary Sewer and Utility Improvements  
City of Swisher, IA

**1. Progress**

**a. This Period:**

- 1) Installed approximately 280 feet of 18 inch PVC sanitary sewer main on 3<sup>rd</sup> Street.
- 2) Installed 40 feet of 18 inch C900 sanitary sewer main, and encased in concrete, under Swisher Creek.
- 3) Set sanitary manholes SS103 and SS102.
- 4) Poured the manhole castings to street elevations on Howard and Division.
- 5)

**b. Next Week:**

- 1) Set precast storm intake tops and pour throats.
- 2) Continue sidewalk layout and grading.
- 3) Continue with water main and storm water system on 3<sup>rd</sup> Street.
- 4)

**c. Looking Ahead:**

- 1) 2 week look ahead work
  - a) Sidewalk paving
  - b) 3<sup>rd</sup> Street paving

**2. Schedule Updates:**

a.

**3. Public Comment**

- a. Orchard St. sidewalk repairs.

**4. Old Business**

- a. Larry Greiner requested that his property corner pins be re-established. Survey information was obtained from the County. Missing pins have been located and flagged.
- b. Mark Ironside property pins to be re-established.
- c. Storm water drainage on 2<sup>nd</sup> street at Swisher Creek.

**5. New Business**

- a. Sanitary manhole SS103 finish grade elevation.
- b.

**6. Utilities**

- a. Continue to keep locates fresh.
- b. Alliant Energy relocation of poles and transformer on Howard Ave is complete.
- c. South Slope adjustment of pedestals

**7. Requests for Information**

- a) RFI-1 Water main testing. Air test only until put into service.
- b) RFI-2 Water main testing will be completed prior to service installation.
- c) RFI-3 Proposed Water Main route directly across Division St. Original route to be maintained.
- d) RFI-4 Backfill material over the storm water piping. Granular backfill is to be used.

**8. Instruction to Contractor**

- a) ITC 001, 2/7/2024 Storm Sewer Gasket Clarification
- b) ITC 002, 5/26/2024 Additional water main valve when crossing Swisher Creek.
- c) ITC 003, 6/25/2024 Water main scope reduction at Swisher Creek.
- d) ITC 003, 6/25/2024 CMP replacement under 2<sup>nd</sup> street Swisher Creek crossing.

**9. Submittals**

- a. Review of Shop Drawing Log.

**10. Change Orders**

- a. None pending.

**11. Pay Estimates**

- a. Pay application #6 will be generated on 9/30/24.

**12. General Discussion/Questions**

- a.
- b.

**Next Meeting:** September 25, 2024 at 11:00 AM.